

What's on this plan

LIGHTING

Ceiling light	7
Downlight	11

SWITCHES

Light switch	7
Two-way switch	2

POWER

Single power point	2
Double power point	12

SAFETY AND AIR

SA Smoke alarm	1
Extractor fan	3
HP Heat pump	1

TV AND DATA

TV TV point	1

NOTES

1. Positions are approximate and will be confirmed on site.
2. Typical heights unless shown or agreed on site: switches about 1100 mm and power points about 300 mm above the floor; over benches, about 150 mm above the benchtop.
3. Once approved, this plan is what's been agreed; changes after that are a new revision.

CUSTOMER APPROVAL

I've checked this plan and I'm happy for the work to go ahead as shown.

Name _____

Signature _____

Date _____

Fernside Electrical
Ph 021 555 0123
jobs@fernside.example.nz
Lic. EW 000000

CUSTOMER Jane Smith

SITE 12 Kea Street, Christchurch

Electrical plan

Lighting and power · Not to scale

DATE	DRAWING NO.	REV	SHEET
9 Nov 2026	1042-01	A	1 of 1

Prepared by Fernside Electrical for Jane Smith. Made with Kea Plans.
Base plan: supplied by customer